

File No.POITDA/33/2021-PROJECT OFFICER ITDA PLAIN AREAS

**GOVERNMENT OF TELANGANA
TRIBAL WELFARE DEPARTMENT
O/o Project Officer, ITDA Plain Areas, Telangana, Hyderabad.**

From:
Dr. E. Naveen Nicolas, Ph.D.,
Project Officer,
I.T.D.A. Plain Areas,
T.S., Hyderabad.

To:
The Commissioner Tribal Welfare,
T.S. Hyderabad.

Lr.Rc.No. 156 /ITDA(PA)/2021, Dt: -04-2021

Madam,

Sub:ITDA Plain Areas – Review meeting conducted on progress of civil works taken up under Article 275 (i) – Report submitted - Some works not required/Cancelled- Alternate proposals submitted for according administrative sanction - Reg

Ref: 1. Review conducted on 15.03.2021 by PO, ITDA Hyd with the Plain Area Engineering Staff.


-@@@-

Kind attention is invited to the subject and reference cited.

A detailed review has been taken on the works taken up under Article 275 & SCA to TSS by the Project Officer, ITDA Hyderabad with the Executive Engineer (TW) and Dy.EEs (TW) working in ITDA Plain Areas on 15.03.2021.

Year wise details are as follows.

Sl.No	Name of the work	Year of sanction	No.of works	Completed works	Progress	Not started			
						Tender Stage	Agt. Concluded	Others	Stage of work/Remarks
1	2	3	4	5	6	7	8	9	10
		2015-16	8	8	0	0	0	0	



File No.POITDA/33/2021-PROJECT OFFICER ITDA PLAIN AREAS

2	D.R.Depots	2017-18	4	0	4	0	0	0	
3	EMRS	2017-18	2	0	2	0	0	0	Likely to be completed by end of June 2021
4	Additional Infrastructure Facilities	2017-18	8	4	2	0	0	2	Not required /Alternate (2) works proposed to be take up at AS Bowenpally (B)
5	GP Schools	2018-19	3	3	0	0	0	0	
6	RO Plants	2018-19	1	1	0	0	0	0	
7	Article(Prefabricated Toilets)	2018-19	14	9	1	0	0	5	For (2) works alternate proposed and for (2) works final Notice given to Contractor
8	Amenities to EMRS	2020-21	4	0	0	0	0	4	Ready for laying of Foundation.
9	Sports School to EMRS	2020-21	4	0	0	3	0	1	Ready for laying of Foundation.
10	SCA TO TSS (Addl. Infrastructure Facilities)	2017-18	16	7	4	0	0	5	For (1) work proposed for termination of Agreement (3) works to be grounded. (1) work cancelled
11	SCA TO TSS (Compound walls)	2018-19	33	19	5	0	0	9	Cancelled (5) works. Notice issued to contractors for 3

File No.POITDA/33/2021-PROJECT OFFICER ITDA PLAIN AREAS

									works . (1) work tender cancelled
12	SCA TO TSS (Prefabricated toilets)	2018-19	30	4	5	0	1	20	To be started two works Alternate proposed for 8 works. Final Notice issued for (1) work & Cancelled (1)work
	TOTAL		128	53	23	3	1	48	

In this regard it is submitted that during the meeting the TW engineers have requested to propose alternate works where works are not required/cancelled.

Accordingly alternate proposals are submitted for sanction .(Work wise details are attached)

No.of works proposed for cancellation	Estt Cost (Rs.in lakhs)	No.of works proposed for according revised sanction (Alternate)	Estt Cost (Rs.in lakhs)
20	151.80	13	151.8

In view of the above, it is requested to consider the alternate works as proposed by DTDOs/EEs duly cancelling not required works.

Yours faithfully

Encl: Annexure

Project Officer, ITDA Hyderabad

Copy to EE (P/A) for immediate action.

Works sanctioned by MoTA, GOI under Article 275 & SCA to TSS . Alternate Proposals for according revised Admn sanction

Sl. No.	Name of the work proposed for cancellation	Estimate Cost Rs. In lakhs	Name of the Scheme	Alternate proposal Name of the work proposed for revised Admn.sanction	Estimate Cost Rs.In lakhs
1	2	3		4	5
1	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STAUPS (B) Talladharmaram Jagithyal Dist	1.00	Pre-Fab.Toilets and Bathrooms Cubicles Phase -II SCA to TSS	Construction of New Toilet Block along with Septik Tank , Dismantling of old Toilet Block, Additional repairs to the old existing building at ST AHS (B) Gandhari V&M Kamareddy Dist	17.20
2	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STAHS (G) Banswada, Kamareddy (Dist)	12.00			
3	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH Ghandari, Kamareddy (Dist)	5.00			
4	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH kamareddy	2.50		New Toilet Doors, New Septic Tank Water sump with Motor Internal and external painting Drainage pipeline at STBH Kaulasa (v) Jukkal (M) Kamareddy Dist. Estt Cost.Rs.9.60 lakhs	9.60
5	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH koulasa Kamareddy (Dist)	3.50			
6	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH Pittam, Kamareddy (Dist)	2.00			
7	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH Shivapur, Kamareddy Dist	1.50			
8	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STAHS (B) Sirikonda, Nizamabad Dist.	8.00		Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STAHS (B) Sirikonda, Nizamabad Dist.	10.50
9	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STAHS(B) Varni, Nizamabad Dist.	1.00			
10	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH Bodhan, Nizamabad Dist	3.50		Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STGH Amangal	3.50
11	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH Ditchpally, Nizamabad Dist	1.50		Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles (20) Nos to STAUPS(B) Konaraopet	7.00
12	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH Modukpally, Nizamabad Dist	1.00			
13	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STAUPS(B) Konaraopet, Rajanna Sircilla Dist	2.00			
14	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to GBH (Res)CAS Peddaavoor , Nalgonda Dist	10.00		Construction of Toilet Block at AHS (G) Mudigonda Dist.Nalgonda	10.00
15	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to GBH Cherukupally , Nalgonda Dist.	10.00		Construction of Sump, Repairs and replacement of Doors and fixing of Mesh to ST BH Nalgonda (B) Estt.Cost Rs. 10.00 lakhs	10.00
16	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to STBH Miryalaguda	14.00		Laying of 100 mtrs and 400 mtrs track , Ground Levelling, Construction of Stage at AHS Aitipamula Dist.Nalgonda	14.00
17	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to TW Girls Hostel at Dharmapur (V&M) in Mahabubnagar District	7.00	Pre-Fab.Toilets and Bathrooms Cubicles Phase -I Article 275 (1)	Repairs to Toilets ST BH Mohammadabad V&M MBNR Dist for Rs. 3.50 lakhs	3.50
18	Construction of Pre-engineered and Prefabricated toilet & bathroom cubicles to TW Girls Hostel at Wanaparthi (V&M) in Wanaparthi District	6.30		Construction of Toilet Block to STCBH Karwan located at Ibrahimpatnam	3.50
19	Construction of Kitchen cum Dining at STBH Jogipet (V)	30.00		Land levelling and Fencing to ST GH Wanaparthi for Rs.4.00 lakhs	3.00
20	Construction of Kitchen cum Dining at STBH ,Tandur	30.00	Addl.Infra Facilities Article 275 (1)	Construction of Kirchen and Dininghall STAS (B) at Bowenpally (Third Floor on existing School Block)	30.00
				Construction of Kirchen and Dining hall to STAS (B) at Bowenpally (Third Floor on existing Hostel Block)	30.00
	TOTAL	151.8			151.8